

Casa Blanca Customer Resource Center Project Time Line – September 2006

October 2005

Construction Contract Awarded to Perera Construction & Design, Inc.

December 2005

Construction Contract Documents Executed

January 2006

Building Permit and Grading Permit Issued
Notice to Proceed
Mobilization

February 2006

Grading

March 2006

Grading
Remove Center Parking Light Standards for Solar Carport Construction
Construct Retailing Wall
Underground Utilities

April 2006

Building Foundations and Stem Walls
Solar Carport Foundations

May 2006

Building Masonry Walls
Solar Carport Structure Masonry Columns
Water Wise Garden Masonry Wall

June 2006

Building Masonry Walls
Water Wise Garden and Walkways
Steel Erection Begins

Casa Blanca Customer Resource Center Project Time Line – September 2006

July 2006

- Steel Columns and Beams
- Solar Carport Structure Masonry Columns and Steel
- Roof Deck

August 2006

- Roof Insulation, Membrane and Equipment
- Interior Framing
- Electrical Rough In
- HVAC Rough In
- Plumbing Rough In
- Drywall and Insulation
- Fire Sprinklers
- Underground Utilities
- Bullet Resistant Wall Inserts
- Solar Carport Structure Masonry Columns and Steel

September 2006

- Underground Utilities
- Electrical Equipment, Panels, and Rough In
- Drywall and Insulation
- Storefronts and Glazing
- Bullet Resistant Teller Stations
- Plaza Paving and Irrigation
- Water Wise Garden Gates and Walkways
- Water Wise Garden Irrigation
- Plaza Trellis Structure and Seating Wall

October 2006

- Electrical Wiring
- Windows and Storefronts
- Interior Finishing

November & December 2006

- Interior Finishing

January & February 2007

Landscaping
Commissioning
Demobilization
Furniture
Telephone & Data Wiring
Move In
Dedication